

Self-Certification Questionnaire

Project Name	GAYATRI KRUPA CORP.
Interconnecting Customer	PIYUSH PATEL
Project Address	1314 ROUTE 28, Ambassador Inn and Suites, SOUTH YARMOUTH MA 02664
Project Size	180
Maximo WO#	23031673
Generation Type	Inverter
Service Phase	Three Phase

_____, hereby states that we have directly supervised and installed the electrical wiring for the above-named project and performed commissioning testing of the system consists of:

- 1.The Photovoltaic system has been inspected and approved by the local wiring inspector and is safe to operate: **Yes/No**
- 2.Completion documents have been submitted and approved by Eversource: **Yes/No**
- 3.Verification of Proper AC Voltage and Phasing at inverters by electrical contractor: **Yes/No**
- 4.Verification of Proper DC Voltage(s) from strings and combiners at inverters by electrical contractor: **Yes/No**
- 5.Inverter Manufacturer's start up procedures have been followed: **Yes/No**
- 6.System has been installed as approved by Eversource in the Interconnection Service Agreement dated: **12/16/2025**
- 7.System meets IEEE 1547 two (2) second shut down upon opening of utility PV disconnect switch: **Yes/No**
- 8.System meets IEEE 1547 five (5) minute re-start upon closing of utility PV system disconnect switch: **Yes/No**
- 9.Inverter settings are programmed to the inverter Source Requirement Document as Published by ISO-New England(ISO-NE) in February 2019 and have the required labeling to meet UL 1741-SB settings (per the Initial review e-mail). **Yes/No**

Electrical Contractor Name:

License number: _____

Signature: _____